

## Ezy-Guard Intermediate Terminal - Installation Checklist

Customer:

Project:

Barrier ID:

Checked By:

Signed:

Date:

Have the posts been positioned every 1,905mm	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has a Short Timber Post with Foundation Tube been used for Post 1	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the W-Beam rail mounted at the correct height of 787mm $\pm$ 20mm above ground level	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has any minor damage been repaired using two coats of an organic zinc rich paint	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Does the system form a smooth line vertically and horizontally when viewed along the system	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the area below the guardrails free from hazards	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Have the rails been spliced with M16x32mm mushroom head bolts	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Are all splice bolts, anchor bracket bolts, and post bolts snug tight	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the fill material around each post suitably compacted	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the anchor cable secured between the anchor rail and post 1	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the bearing plate correctly orientated and firmly secured against post	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the cable tensioned to 50Nm	<input type="checkbox"/> Yes	<input type="checkbox"/> No

Notes.

---



---



---



---



---



---