





Yes

No

Ezy-Guard 4 Installation Checklist

Eustomer:	
Project:	
Barrier ID:	
Barrier Length:	
Checked By:	
iigned:	

Date

Have the Z-posts been positioned every 1.905m	Yes	No
Carriages are positioned on the posts between the retaining lugs and the resistance tabs	Yes	No
Rails are installed to the correct height (787mm) and within the tolerances of section 7.14	Yes	No
Have the Ezy-Carriages been correctly orientated (as per EZY-SM-034)	Yes	No
Have the rails been attached to the Ezy-Carriages using the post bolts with the socket recess	Yes	No
Have the rails been spliced observing the correct lap	Yes	No
Have the rails been spliced with M16x32mm mushroom head bolts	Yes	No
Are all splice bolts and post bolts snug tight	Yes	No
Is Ezy-Guard 4 suitably anchored with approved terminals	Yes	No
Are the cables in the terminals tensioned to their nominated torque where required	Yes	No
Has any minor damage been repaired using two coats of an organic zinc rich paint	Yes	No
Does the barrier form a smooth line vertically and horizontally when viewed along the system	Yes	No
Is the barrier system free from humps, sags or other irregularities	Yes	No
Has the ground or pavement around the post been left dense, tight and smooth (in-ground only)	Yes	No
Surface Mount Variant:		
Are the footing dimensions as per EZY-SM-136	Yes	No
Is the cast-in assembly arranged as per EZY-SM-125	Yes	No

Are anchoring options as per EZY-SM-136

Disclaimer:

Important Note: The conformity of the installation is the responsibility of the installation contractor, and Ingal Civil Products accepts no liability for or in connection with any installation that is outside of the specifications of this manual or the NZTA. For more information, please refer to our Standard Terms and Conditions of Sale available on our website: www.ingalcivil.co.nz.

