

Ezy-Guard Trailing Terminal - Installation Checklist

Customer:

Project:

Barrier ID:

Terminal Type: Curved Straight

Checked By:

Signed:

Date:

Have the posts been positioned every 1,905mm	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has a Short Timber Post with Foundation Tube been used for Post 1	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has Anchor Bracket been secured with 8 No. M16 x 32 Bolts	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the W-Beam rail at the correct height of 787mm or 730mm above ground level (+20/-0)	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has any minor damage been repaired using two coats of an organic zinc rich paint	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Does the system form a smooth line vertically and horizontally when viewed along the system	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the area below the guardrails free from hazards	<input type="checkbox"/> Yes	<input type="checkbox"/> No
If required, has delineation been attached to the Bull-nose	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Have the rails been spliced with M16x32mm mushroom head bolts	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Are all splice bolts, anchor bracket bolts, and post bolts snug tight	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the fill material around each post suitably compacted and level	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the anchor cable secured between the anchor rail and post 1	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the bearing plate correctly orientated and firmly secured against post	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the anchor cable taut and tensioned to 50Nm	<input type="checkbox"/> Yes	<input type="checkbox"/> No

Notes:
