

Ingal MPR Installation Checklist

Customer:

Project:

Barrier ID:

Barrier Length:

Checked By:

Signed:

Date

| | | |
|---|------------------------------|-----------------------------|
| Is the MPR rail ground clearance within tolerance of 60mm \pm 20mm | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has each end of the run been terminated with an MPR Terminal End | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have all fasteners been tightened to snug tight | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has a \varnothing 70 x 2mm slot washer been used on the traffic side of the rail mounting | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has a \varnothing 35 x 17 x 4mm washer been used on the verge side of the rail mounting | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has any minor damage been repaired using two coats of an organic zinc rich paint | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Is the barrier system free from humps, sags or other irregularities | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Are the barrier components free from splits, burrs or sharp edges after installation | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Does the barrier form a smooth line vertically and horizontally when viewed along the run | <input type="checkbox"/> Yes | <input type="checkbox"/> No |

Notes

Disclaimer:

Important Note: The conformity of the installation is the responsibility of the installation contractor, and Ingal Civil Products accepts no liability for or in connection with any installation that is outside of the specifications of this manual or the NZTA. For more information, please refer to our Standard Terms and Conditions of Sale available on our website: www.ingalcivil.co.nz.